

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY – Phase IX– Khammam District - "Work BT to road from R&B road to Vissapuram of Bhadrachalam (M) in Khammam District" – Granting of Extension of Agreement Time from 13.11.2011 to 31.10.2012 for a period of 354 days without penalty – Orders – Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 1204

Dated 09-07-2012.

Read the following:-

From the ENC(PR), PMGSY, Lr.No.W20/DEE-4/AP 08LW06 KMM/
2010-11, Dated. 25.06.2012.

<<>>

ORDER:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter read above, Government after careful examination of the proposal, hereby grant Extension of Agreement Time from 13.11.2011 to 31.10.2012 for a period of 354 days without Penalty in respect of work " BT to road from R&B road to Vissapuram of Bhadrachalam (M) in Khammam District under PMGSY Ph-IX Package No. AP08LW06, as the delay is not attributed to the Contractor, the delay is due to Forest Clearances.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.

3. A copy of this order available on the internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

C.R.BISWAL
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad.
The Superintending Engineer,(PR), Khammam District.
Copy to:
The PS to Hon'ble Min.(PR& RWS).
Sc/sf.

//FORWARDED BY ORDER//

SECTION OFFICER.